

**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME
IN RESPECT OF DISCOS.**

Name of Company: GEPCO				UPTO 09-08-2018			
Sr. No	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Date / Month of Completion
1	Nai Abadi Habib Wali Tibba Muhammad Nagar Kamoke	KMK	GRW	554,000	100%	100%	09/2017
2	Dera Abdul Ghafar P/O Village Raja Sadhoke	KMK	GRW	500,000	100%	100%	09/2017
3	DERA GUJRAN P/O THATHA MANIK	NVK	GRW	1,064,000	100%	100%	07/2017
4	DERA PORYAN WALA P/O THATHA MANIK	NVK	GRW	1,020,000	100%	100%	07/2017
5	DERA DEENDARAN P/O JAGO WALA DERA YASEEN ARAEEN P/O BABBAR	NVK	GRW	886,000	100%	100%	09/2017
6	DERA WARRIACHAN P/O HARCHOKE	GRW	GRW	517,000	100%	100%	09/2017
7	ABADI MASTER SARDAR WALI P/O SAHOKAY VIRKAN CHAH MASHER WALA P/O TAJOKEY	GRW	GRW	1,097,000	100%	100%	09/2017
8	Nai Abadi Ram Garh P/O Ram Garh	HFD	HFD	559,000	100%	100%	06/2017
9	Dera Nasir S/O Khan Muhammad P/O channi Hushnak Rai	HFD	HFD	576,000	100%	100%	06/2017
10	Dera Bajwa Near Kolo Tarar P/O Malik Wala	HFD	HFD	521,000	100%	100%	06/2017
11	D/J VILL: RAJOO BHAND MAINZ EAST SIDE	GRT	GRT	764,311	100%	100%	07/2017
12	A/A VILL: BHALAISRWALA	GRT	GRT	515,042	100%	100%	07/2017
13	A/A VILL: FATTA BHAND SHUMAL MASHRIQ SIDE	GRT	GRT	902,775	100%	100%	07/2017
14	A/A MOH: CHAR GAH LOKRI DINGA	GRT	GRT	506,916	100%	100%	08/2017
15	MOH: RAM BAGH DINGA CITY	GRT	GRT	769,937	100%	100%	09/2017

**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME
IN RESPECT OF DISCOS.**

Name of Company: GEPCO				UPTO 09-08-2018			
Sr. No	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Date / Month of Completion
16	A/A VILL: SAMAN PINDI NR. BASIC HEALTH UNIT	GRT	GRT	705,525	100%	100%	09/2017
17	N/A GURDANWALA ROAD CHANAN	GRT	GRT	565,306	100%	100%	09/2017
18	JINNAH COLONY RANDHEER NR. APPAR JEHLUM CANAL	GRT	GRT	1,032,867	100%	100%	09/2017
19	A/A VILL; CHAK 35	GRT	GRT	543,813	100%	100%	09/2017
20	A/A VILL: CHANGANWALI NEAR BHIMBER NALA	GRT	GRT	944,764	100%	100%	09/2017
21	A/A MIANA CHAK BHAR GARRAN	GRT	GRT	512,008	100%	100%	09/2017
22	N/A DERA TAHRIAN NEAR RAILWAY LINE	GRT	GRT	831,075	100%	100%	09/2017
23	A/A VILL: CHAK HAKEEM NEAR GRAVE YARD	GRT	GRT	505,631	100%	100%	09/2017
24	A/A BHALAISRAN WALA CH: SHER COLONY	GRT	GRT	729,426	100%	100%	09/2017
25	A/A VILL: SEEKERYALI MAGHRIB SIDE UPPER RAJBAH	GRT	GRT	516,520	100%	100%	09/2017
26	N/A MADINA COLONY DINGA	GRT	GRT	515,607	100%	100%	09/2017
27	A/A VILL: THATTA POUR NEAR GIRLS SCHOOL	GRT	GRT	585,602	100%	100%	09/2017
28	A/A D/J VILL: LADHA NEAR SAIM NALA	GRT	GRT	765,707	100%	100%	09/2017
29	A/A VILL: KARNANA RAILWAY STATION	GRT	GRT	506,650	100%	100%	09/2017
30	A/A VILL: TOPA ADAM MASHRIQ SIDE	GRT	GRT	798,829	100%	100%	09/2017
31	N/A NOOR JAMAL JINNAH ABADI DINGA ROAD	GRT	GRT	643,860	100%	100%	09/2017

**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME
IN RESPECT OF DISCOS.**

Name of Company: GEPCO				UPTO 09-08-2018			
Sr. No	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Date / Month of Completion
32	N/A VILL: CHAKORI BHEELWAL MASHRIQ SIDE	GRT	GRT	1,036,047	100%	100%	09/2017
33	N/A MOH: ARAM BAGH NEAR MAI DA DERA	GRT	GRT	1,150,929	100%	100%	09/2017
34	VILL:BHALAISRWALA MOH:GHARBI JANAZ GAH	GRT	GRT	593,229	100%	100%	09/2017
35	A/A KARARRIWALA KALAN LOKRI DARBAR	GRT	GRT	911,307	100%	100%	02-10-2017
36	N/A JANI CHAK ROAD NR. RICE MILL	GRT	GRT	650,680	100%	100%	02-10-2017
37	A/A VILL: PANJAN KASSANA BACK SIDE SULTAN HOSPITAL	GRT	GRT	519,490	100%	100%	03-10-2017
38	N/A VILL: AMRA KALAN DERA AZIZ MASHRIQ SIDE	GRT	GRT	618,648	100%	100%	03-10-2017
39	A/A CHAK JANI KALAN RASTA PARA DISE HOTEL WALA	GRT	GRT	662,875	100%	100%	03-10-2017
40	N/A VILL: CHHANI NIKOANI NEAR RAILWAY LINE	GRT	GRT	750,493	100%	100%	04-10-2017
41	A/A VILL: CHAK PINDI MASHRIQ SIDE	GRT	GRT	547,995	100%	100%	04-10-2017
42	A/A VILL: DHAKARR	GRT	GRT	833,512	100%	100%	05-10-2017
43	Rao Colony P/O Kaoray Karam Shah	Phalia	MBD	735,407	100%	100%	06/2017
44	Colony Mohammad Sajjid P/O Kaoray Karam Shah	Phalia	MBD	500,285	100%	100%	06/2017
45	D/J Deen Kay P/O Bosal Mansoor	M/wal	MBD	1,252,675	100%	100%	07/2017
46	D/J M.Nawaz Ranjha P/O Bosal Sukha	M/wal	MBD	562,618	100%	100%	07/2017
47	D/J M.Khan P/O Fatowal	Phalia	MBD	1,201,227	100%	100%	07/2017

**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME
IN RESPECT OF DISCOS.**

Name of Company: GEPCO				UPTO 09-08-2018			
Sr. No	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Date / Month of Completion
48	D/J Shafaqat Abass Bosal P/O Bosal Sukha	M/wal	MBD	655,012	100%	100%	08/2017
49	D/J Nawazash Ali P/O Bosal Sukha	M/wal	MBD	820,480	100%	100%	09/2017
50	Darbar Masoom Shah P/O Bosal Sukha	M/wal	MBD	1,004,797	100%	100%	09/2017
51	D/J Bhagay ka P/O Gojra	M/wal	MBD	533,432	100%	100%	09/2017
52	A/A Gojra P/O Gojra	M/wal	MBD	706,810	100%	100%	09/2017
53	D/J Aman Ullah Bosaal P/O Bosal Sukha	M/wal	MBD	543,140	100%	100%	09/2017
54	D/J Yar s/o Sher Mohammad P/O Bosal Sukha	M/wal	MBD	763,160	100%	100%	09/2017
55	Haider Colony P/O Bosal Sukha	M/wal	MBD	550,635	100%	100%	09/2017
56	D/J Sarroana P/O Gunian	M/wal	MBD	1,123,538	100%	100%	09/2017
57	D/J Akram Ullah P/O Chakori	M/wal	MBD	742,001	100%	100%	09/2017
58	A/A Sayyed Lokari P/O Sayyed	M/wal	MBD	578,096	100%	100%	09/2017
59	D/J Karam Kay P/O Bosal Sukha	M/wal	MBD	1,044,262	100%	100%	27-10-17
60	Colony ch.ahmad Yar Bosal P/O Bosal Sukha	M/wal	MBD	754,446	100%	100%	27-10-17
61	D/J Aslam s/o Rehman P/O Bosal Sukha	M/wal	MBD	511,690	100%	100%	30-11-17
62	Baqar Colony P/O Bosal Sukha	M/wal	MBD	816,923	100%	100%	05-10-2017
63	D/J Rajay Mutali Kay P/O Bosal Sukha	M/wal	MBD	610,131	100%	100%	06-11-17

**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME
IN RESPECT OF DISCOS.**

Name of Company: GEPCO				UPTO 09-08-2018			
Sr. No	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Date / Month of Completion
64	D/J Panjuthian P/O Bosal Sukha	M/wal	MBD	899,035	100%	100%	05-10-2017
65	D/J Mali S/o Khan Muhammad P/O Bosal Sukha	M/wal	MBD	536,467	100%	100%	05-10-2017
66	Rana Colony P/O Bosal Sukha	M/wal	MBD	759,251	100%	100%	31-10-17
67	D/J Bati s/o Mutali P/O Bosal Sukha	M/wal	MBD	681,092	100%	100%	05-11-17
68	Riaz Colony P/O Bosal Sukha	M/wal	MBD	544,857	100%	100%	31-10-17
69	D/J Dhanay ka P/O Bosal Sukha	M/wal	MBD	817,721	100%	100%	08-11-17
70	D/J Shoukat Abbas Bosal P/O Bosal Sukha	M/wal	MBD	773,705	100%	100%	07-12-17
71	D/j Akram Panjhuta P/O Bosal Sukha	M/wal	MBD	731,595	100%	100%	07-12-17
72	D/J Khushi ka P/O Bosal Sukha	M/wal	MBD	952,227	100%	100%	06-12-17
73	D/J Makhni Ka P/O Bosal Sukha	M/wal	MBD	982,756	100%	100%	06-10-2017
74	D/J Kuraran P/O Bosal Sukha	M/wal	MBD	660,346	100%	100%	31-10-17
75	D/J Mehar Khan P/O Bosal Sukha	M/wal	MBD	640,018	100%	100%	27-10-17
76	D/J Aslam s/o Bhadhar Nahal Ka P/O Bosal Sukha	M/wal	MBD	542,053	100%	100%	06-10-2017
77	D/J Gulzar Ahmad phapra P/O Bosal Sukha	M/wal	MBD	964,404	100%	100%	16-11-17
78	D/J Khokharan P/O Bosal Sukha	M/wal	MBD	500,744	100%	100%	30-11-17
79	D/J Sahain P/O Bosal Sukha	M/wal	MBD	1,266,594	100%	100%	08-11-17

**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME
IN RESPECT OF DISCOS.**

Name of Company: GEPCO				UPTO 09-08-2018			
Sr. No	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Date / Month of Completion
80	Darbar Peer Mohammad Ali Shah P/O Bosal Sukha	M/wal	MBD	771,425	100%	100%	31-10-17
81	D/J Noraina Bosal P/O Musa Kalan	M/wal	MBD	588,775	100%	100%	27-12-17
82	D/J Manzoor Ahmad P/O Gunian	Phalia	MBD	909,230	100%	100%	16-11-17
83	D/J Haji Anwar Guniana P/O Gunian	Phalia	MBD	902,667	100%	100%	10-10-2017
84	Malik Shakil Colony P/O Kaoray Karam Shah	Phalia	MBD	599,215	100%	100%	16-11-17
85	D/J Shamay ka P/O Jassowal	Phalia	MBD	699,848	100%	100%	17-11-17
86	D/J Gamay ka P/O Jassowal	Phalia	MBD	577,882	100%	100%	30-11-17
87	Colony Muhammad Khan Manak P/O Kot Hast Khan	Phalia	MBD	568,028	100%	100%	25-12-17
88	D/J Marthan P/O Kot Hast Khan	Phalia	MBD	601,659	100%	100%	31-10-17
89	D/J Kolian P/O Bherowal	Phalia	MBD	672,252	100%	100%	27-10-17
90	Lokri Blachan Rao Noman P/O Bherowal	Phalia	MBD	1,367,598	100%	100%	26-12-17
91	Muhammad Buskh Sandarana P/O Bherowal	Phalia	MBD	577,515	100%	100%	31-12-17
92	D/J Gondalan P/O Miana Gondal	Phalia	MBD	715,966	100%	100%	20-11-17
93	D/J Karam Ali Samoor P/O Miana Gondal	Phalia	MBD	565,678	100%	100%	21-12-17
94	Mochain Darbar Baba Sadique P/O Miana Gondal	Phalia	MBD	1,078,119	100%	100%	23-12-17
95	Colony Muhammad Arshad Thathina P/O Miana Gondal	Phalia	MBD	997,178	100%	100%	20-11-17

**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME
IN RESPECT OF DISCOS.**

Name of Company: GEPCO				UPTO 09-08-2018			
Sr. No	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Date / Month of Completion
96	D/J Muhammad Nawaz S/O Shah Muhammad P/O Miana Gondal	Phalia	MBD	859,340	100%	100%	06-12-17
97	D/J Burhanike Chadhar P/O Miana Gondal	Phalia	MBD	553,591	100%	100%	21-12-17
98	D/J Nasar Hayat Tula P/O Miana Gondal	Phalia	MBD	588,826	100%	100%	20-12-17
99	D/J Haddo Kay P/O Pindi Rawan	M/wal	MBD	585,833	100%	100%	26-12-17
100	A/A Exchange Colony P/O Pindi Rawan	M/wal	MBD	591,716	100%	100%	27-12-17
101	Muhammadi Colony P/O Sadowal	M/wal	MBD	1,224,766	100%	100%	31-12-17
102	Muhammad Anar S/O Sardar P/O Prahana Lok	M/wal	MBD	737,650	100%	100%	13-11-17
103	Fateh Muahmmad S/O Pahlwan P/O Prahana Lok	M/wal	MBD	638,962	100%	100%	19-01-18
104	A/A Janazay Gah P/O Rerka Zareen	M/wal	MBD	869,074	100%	100%	23-11-17
105	D/J Khazir Hayat S/O Bati P/O Rerka Zareen	M/wal	MBD	670,254	100%	100%	30-11-17
106	D/J Maulao kay P/O Rerka Bala	M/wal	MBD	877,458	100%	100%	31-10-17
107	D/J Bothanay P/O Rerka Bala	M/wal	MBD	526,332	100%	100%	31-10-17
108	D/J Ashraf S/O Muhammad Khan P/O Rerka Bala	M/wal	MBD	701,661	100%	100%	10-10-2017
109	D/J Muahmmad Nawaz Pandowa and Fateh Muhammad S/O Karam Ali P/O Pandowal Paieen	MBD	MBD	947,823	100%	100%	12-01-18
110	D/J Buknany P/O Pandowal Paieen	MBD	MBD	1,034,514	100%	100%	12-01-18

**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME
IN RESPECT OF DISCOS.**

Name of Company: GEPCO				UPTO 09-08-2018			
Sr. No	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Date / Month of Completion
111	Lokri Mazoor Ahmed Sayal P/O Pandowal Zareen	MBD	MBD	787,508	100%	100%	31-12-17
112	A/A Shamal Mashriq Side P/O Pandowal Zareen	MBD	MBD	731,105	100%	100%	31-12-17
113	Lokri Muslim Shekihan P/O Pandowal Zareen	MBD	MBD	565,136	100%	100%	31-10-17
114	D/J Chanoo kay P/O Sahib Wal	M/Wal	MBD	832,604	100%	100%	10-10-2017
115	Kako Colony P/O Sahib Wal	M/Wal	MBD	736,137	100%	100%	10-10-2017
116	D/J Umer Hayat S/O Muhammad Ameer P/O Bhalowal	M/Wal	MBD	793,362	100%	100%	24-12-17
117	D/J Muhammad Nawaz S/O Muhammad Azam Gondal P/O Bhalowal	M/Wal	MBD	1,205,935	100%	100%	27-12-17
118	D/J Muhammad Akbar Gondal P/O Bhalowal	M/Wal	MBD	765,374	100%	100%	31-12-17
119	D/J Ejiaz Ahmed S/O Mathaila P/O Bhalowal	M/Wal	MBD	1,102,745	100%	100%	31-12-17
120	D/J Muhammad Nawaz S/O Ahmed Khan Near Saim Nala P/O Bhalowal	M/Wal	MBD	822,053	100%	100%	28-12-17
121	D/J Braham Ka P/O Khadir Sharif	Phalia	MBD	624,859	100%	100%	15-01-18
122	D/J Aftab Ahmed P/O Khadir Sharif	Phalia	MBD	636,566	100%	100%	05-11-17
123	D/J Chadhran P/O Khadir Sharif	Phalia	MBD	823,463	100%	100%	15-01-18
124	D/J Babay ka Khoo P/O Kailo	Phalia	MBD	657,984	100%	100%	15-01-18
125	D/J Diloana P/O Kailo	Phalia	MBD	741,284	100%	100%	15-01-18
126	D/J Chamoona P/O Majhi	M/Wal	MBD	695,077	100%	100%	26-01-18

**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME
IN RESPECT OF DISCOS.**

Name of Company: GEPCO				UPTO 09-08-2018			
Sr. No	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Date / Month of Completion
127	Lokri Janaza Gah P/O Majhi	M/Wal	MBD	576,414	100%	100%	15-01-18
128	Mudrissa Colony P/O Majhi	M/Wal	MBD	633,381	100%	100%	21-11-17
129	D/J Peeray Ka P/O Gohar	M/Wal	MBD	718,502	100%	100%	17-11-17
130	D/J Shahabal ka P/O Gohar	M/Wal	MBD	711,754	100%	100%	17-11-17
131	D/J Aima Kho P/O Thakhar Miana	Phalia	MBD	1,232,769	100%	100%	13-12-17
132	D/J Jania Wala P/O Thakhar Miana	M/Wal	MBD	635,407	100%	100%	31-10-17
133	D/J Nazeer Ahmad S/o Sai Muhammad Thathiana P/O Daffar	M/Wal	MBD	812,959	100%	100%	31-12-17
134	D/J Dhup Sari P/O Jago Kalan	Phalia	MBD	855,175	100%	100%	12-01-18
135	Lokri Brlube Saim nala Shamal side P/O Khai	M/Wal	MBD	824,579	100%	100%	12-12-17
136	D/J M.Azam s/o Gulam Rasool P/O Dhunni Kalan	Phalia	MBD	513,369	100%	100%	31-10-17
137	A/A Ainowal P/O Ainowal	MBD	MBD	586,363	100%	100%	18-01-18
138	D/J Fouji M.Arshad & M.Nawaz P/O Mianwal Ranjah	MBD	MBD	805,750	100%	100%	31-10-17
139	D/J Irfan Jahaia P/O Rukkan	MBD	MBD	735,259	100%	100%	05-11-17
140	D/J Manzoor Ranjha P/O Nain Ranjha	M/Wal	MBD	567,182	100%	100%	31-10-17
141	Colony Mian Khan & Mudrisa P/O Bhoa Ahsan	Phalia	MBD	639,008	100%	100%	10-12-17
142	D/J Molvi Abdul Khaliq P/O Mumdana	M/Wal	MBD	523,596	100%	100%	31-10-17

**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME
IN RESPECT OF DISCOS.**

Name of Company: GEPCO				UPTO 09-08-2018			
Sr. No	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Date / Month of Completion
143	D/J Hayat Numberdar P/O Mumdana	Phalia	MBD	545,565	100%	100%	15-10-2017
144	D/J Palahain P/O Badshah	M/Wal	MBD	654,304	100%	100%	15-01-18
145	D/J Jerowana P/O Chak Mian	Phalia	MBD	656,608	100%	100%	23-11-17
146	D/J Kot Jarana P/O Kot Jarana	M/Wal	MBD	718,646	100%	100%	19-01-18
147	A/A Kot Jarana P/O Kot Jarana	M/Wal	MBD	502,824	100%	100%	15-01-18
148	D/J Qalib Abass P/O Ahla	M/Wal	MBD	1,041,935	100%	100%	31-10-17
149	D/j Ch. Ahmad Yar Lalay Ka P/O Bar Musa	MBD	MBD	549,195	100%	100%	31-10-17
150	D/J Karam Kay P/O Chimmo	MBD	MBD	500,324	100%	100%	31-10-17
151	D/J Mohammad Ashraf P/O Chak No.7	M/Wal	MBD	808,519	100%	100%	30-11-17
152	D/J Saeed Fazal Ka P/O Waryam	Phalia	MBD	1,309,177	100%	100%	25-12-17
153	A/A Khalid S/O M.Ashraf P/O Kokaray	Phalia	MBD	605,098	100%	100%	27-10-17
154	D/J Seyyad Amir Abbas O/O Sayyed	Phalia	MBD	899,721	100%	100%	13-11-17
155	A/A Mashriq Side Muhammad Nawaz P/O Akki	MBD	MBD	542,165	100%	100%	25-01-18
156	D/J Lal Shah S/O Akbar Shah P/O Akki	MBD	MBD	677,523	100%	100%	25-01-18
157	D/J BARYAR + MUHAMMAD Nawaz GAIGHA P/O Bukkan	MBD	MBD	517,219	100%	100%	31-12-17
158	GAIGHA LOKERI BARLAB SAME NALA P/O Bukkan	MBD	MBD	516,239	100%	100%	31-12-17

**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME
IN RESPECT OF DISCOS.**

Name of Company: GEPCO				UPTO 09-08-2018			
Sr. No	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Date / Month of Completion
159	ZAFAR COLONY BIRLAB NEHAR P/O GARH QAIM	M/Wal	MBD	516,284	100%	100%	28-12-17
160	D/J ZULFIQAR SAMOOR P/O GARH QAIM	M/Wal	MBD	551,762	100%	100%	28-12-17
161	A/A GARAH QAIM P/O GARH QAIM	M/Wal	MBD	522,885	100%	100%	12-01-18
162	D/J TASAWAR IQBAL GONDAL P/O GARH QAIM	M/Wal	MBD	579,668	100%	100%	12-01-18
163	A/A SAHIYAN P/O CHAK MISRAN WALA	M/Wal	MBD	656,989	100%	100%	31-10-17
164	D/J BEHLAK KA P/O MONA SYEDAN	M/Wal	MBD	517,995	100%	100%	31-10-17
165	D/J DHUDIAN + SAYALAIN P/O MONA SYEDAN	M/Wal	MBD	783,987	100%	100%	31-12-17
166	A/A MONA SYEDAN P/O MONA SYEDAN	M/Wal	MBD	530,933	100%	100%	31-12-17
167	D/J KHURAM SHAHZAD GONDAL P/O MONA SYEDAN	M/Wal	MBD	831,113	100%	100%	12-01-18
168	A/A NAIN RANJAH P/O NAIN RANJAH	MBD	MBD	568,616	100%	100%	10-12-17
169	DALOWALI NEAR HOSPITAL	SKT	SKT	518,616	100%	100%	05/2017
170	DALOWALI BRAHMAY CHAK ROAD	SKT	SKT	509,816	100%	100%	05/2017
171	A/A SAHALA	SKT	SKT	487,327	100%	100%	06/2017
172	VILLAGE HEER	SKT	SKT	761,000	100%	100%	06/2017
173	KOT BAGRIAN NEAR DARBAR	SKT	SKT	475,939	100%	100%	07/2017
174	DALOWALI EAST SIDE	SKT	SKT	775,758	100%	100%	08/2017

**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME
IN RESPECT OF DISCOS.**

Name of Company: GEPCO				UPTO 09-08-2018			
Sr. No	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Date / Month of Completion
175	DALOWALI NEAR MADRESSA	SKT	SKT	938,014	100%	100%	08/2017
176	Rehman Pura Near Jattan Da Khoo	SKT	SKT	881,564	100%	100%	15-10-2017
177	Moh. Sikander Pura Near Toheed Town Sialkot	SKT	SKT	522,519	100%	100%	15-10-2017
178	Jandar Bazar Sialkot	SKT	SKT	1,184,337	100%	100%	15-10-2017
179	DERA JUMAN SHAH AND MUHAMMAD ARSHAD P/O TERSIKA	DSK	SKT	674,000	100%	100%	15-10-2017
180	NAI ABADI MOH. BUN WALA P/O DASKA	DSK	SKT	704,722	100%	100%	21-10-2017
181	NAI ABADI DERA JATTAN P/O BHADAY WALA	DSK	SKT	611,169	100%	100%	31-10-17
182	VILLAGE UDDO FATA P/O UDDO FATA	DSK	SKT	1,071,000	100%	100%	31-10-17
183	VILLAGE CHOHAN COLONY P/O RATTA JATHOL	DSK	SKT	1,012,954	100%	100%	31-10-17
184	AZAFI ABADI VILLAGE RAM ARAIAN	DSK	SKT	746,304	100%	100%	31-03-18
185	SHIFTING OF HT/LT LINE AT QILA KALAR WALA P/O QILA KALARWALA	DSK	SKT	630,000	100%	100%	31-12-17
186	VILLAGE KOTLI RAM DAS P/O MUS PUR	DSK	SKT	665,185	100%	100%	31-12-17
187	VILLAGE BOGRAY DASKA	DSK	SKT	527,963	100%	100%	07-11-17
188	VILLAGE GLOTIAN KHURD	DSK	SKT	572,380	100%	100%	13-03-18

**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME
IN RESPECT OF DISCOS.**

Name of Company: GEPCO				UPTO 09-08-2018			
Sr. No	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Date / Month of Completion
189	DERAJAT MUHAMMAD NAWAZ, MUHAMMAD KHAN, DERA MUHAMMAD RIAZ AND DERA ZAFAR IQBAL P/O HAMEEROKEY CHAK NO. 110 RB	NNK	NNK	2,741,000	100%	100%	07/2017
190	DERAJAT SODAAN P/O CHAILIANWALA	MBD	MBD	689,000	100%	100%	09/2017
191	A/A CHOWK BABA TAJAY KHAN P/O CHAILIANWALA	MBD	MBD	665,000	100%	100%	09/2017
192	DERAJAT CHOHAN P/O CHAILIANWALA	MBD	MBD	646,000	100%	100%	09/2017
193	BORIANWALA P/O SHORI CHATTA	HFD	HFD	874,000	100%	100%	09/2017
194	Basti Pathanan near Motorway Bridge P/O Fatehke	P/B	HFD	1,258,000	100%	100%	16-11-17
195	Dera Zulfiqar P/O Thatha Raika	P/B	HFD	622,000	100%	100%	09-11-17
196	Dera Shera P/O Thatha Raika	P/B	HFD	541,000	100%	100%	12-11-17
197	Dera Muhammad Ali P/O Thatha Raika	P/B	HFD	555,000	100%	100%	06-11-17
198	Dera Muhammad Ashraf (Kumhar) P/O Thathi Behlol Pur	P/B	HFD	524,000	100%	100%	08-11-17
199	Dera Fateh Mohammad P/O Ghari Gondal	P/B	HFD	586,000	100%	100%	05-11-17
200	Dera Jat Shahid Imran, Muhammad S/O Manik P/O Lodhrey	P/B	HFD	1,970,000	100%	100%	29-12-17
201	Dera Muhammad Aslam P/O Kot Alam Kalan	P/B	HFD	537,000	100%	100%	21-10-2017
202	Dera Jat Baba Ghulam Muhammad P/O Fatehke	P/B	HFD	543,000	100%	100%	21-10-2017
203	Dera Liaqat Ali Bhatti P/O Mogoke	P/B	HFD	568,000	100%	100%	21-10-2017

**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME
IN RESPECT OF DISCOS.**

Name of Company: GEPCO				UPTO 09-08-2018			
Sr. No	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Date / Month of Completion
204	Dera Muslim Shaikhan P/O Khuram Noal	P/B	HFD	516,000	100%	100%	21-10-2017
205	Dera Muhammad Afzal Same Ka P/O Sabit Shah	P/B	HFD	564,000	100%	100%	31-10-2017
206	Dera Bashir Ahmad S/O Manzoor Ahmad P/O Thatha Asaish	P/B	HFD	534,000	100%	100%	30-05-18
207	Dera Akbar Ali P/O Thathi Behlol Pur	P/B	HFD	555,000	100%	100%	21-12-2017
208	Dera Mahla more P/O Baherke	P/B	HFD	622,000	100%	100%	31-10-2017
209	Dera Bashir Ahmad P/O Baherke	P/B	HFD	588,000	100%	100%	26-10-2017
210	Dera Sammander Khou P/O Chodu Khuda Yar	P/B	HFD	657,000	100%	100%	26-10-2017
211	Dera Altaf Hussain P/O Chudu Khuda Yar	P/B	HFD	635,000	100%	100%	26-10-2017
212	Dera Saif ullah S/O Hayat Muhammad P/O Chodo Khuda Yar	P/B	HFD	733,000	100%	100%	26-10-2017
213	Dera Sardara Ka P/O Chodu Khuda Yar	P/B	HFD	516,000	100%	100%	26-10-2017
214	Dera Talib Hussain Shah P/O Pir Kamal	P/B	HFD	633,010	100%	100%	26-10-2017
215	Dera M.Ashraf S/O Siraj Khurl P/O Kassesay	P/B	HFD	645,000	100%	100%	08-11-17
216	Dera Naian P/O Atlay Marwan	P/B	HFD	655,000	100%	100%	05-11-17
217	Dera Rai Bader Muneer P/O Nothien	P/B	HFD	529,000	100%	100%	27-10-2017
218	Dera Jat Sajawal Ka Khokher P/O Bhoon Fazal	P/B	HFD	1,150,000	100%	100%	20-11-17

**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME
IN RESPECT OF DISCOS.**

Name of Company: GEPCO				UPTO 09-08-2018			
Sr. No	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Date / Month of Completion
219	Dera Meheray Ka P/O Tahli Goraya	P/B	HFD	514,100	100%	100%	27-10-2017
220	Dera Sectary Muhammad Nawaz P/O Kot Ghazi Kalan	P/B	HFD	862,000	100%	100%	21-11-17
221	Dera Dindaran P/O Macho Nikkah	P/B	HFD	521,000	100%	100%	27-10-2017
222	Dera Asghar Ali P/O Macho Nikka	P/B	HFD	524,000	100%	100%	29-12-2017
223	Dera Jat Jafer Ali Ghajika P/O Atlaly Rehman	P/B	HFD	622,500	100%	100%	05-11-17
224	Dera Membran P/O Khanna Bhattian	P/B	HFD	785,000	100%	100%	18-10-2017
225	Dera Rai Bashir Ahmad, Dera Yara & Zaka Ullah P/O Ghari Androon	P/B	HFD	716,000	100%	100%	18-10-2017
226	Abadi Falak Sher Vallayke road P/O thatha Ghara	P/B	HFD	700,000	100%	100%	18-10-2017
227	Dera Sadiq kanjo P/O Thatha Kanjwan	P/B	HFD	519,000	100%	100%	22-10-2017
228	Dera Muhammad Hussain Kanjo P/O Thatha Kanjwan	P/B	HFD	500,000	100%	100%	22-10-2017
229	Dera Allah Ditta P/O Narowal	P/B	HFD	501,000	100%	100%	22-10-2017
230	Dera Dindaran P/O Madhora Kalan	P/B	HFD	586,000	100%	100%	22-10-2017
231	Derajat Imran S/O Sarwar Madora Kalan	P/B	HFD	872,000	100%	100%	31-10-2017
232	Dera Tararan P/O Chak Bhatti	P/B	HFD	1,171,000	100%	100%	15-11-17
233	Dera Muhammad Anwar P/O Thatha Raikey	P/B	HFD	533,432	0%	0%	Deferred by representative of community

**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME
IN RESPECT OF DISCOS.**

Name of Company: GEPCO				UPTO 09-08-2018			
Sr. No	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Date / Month of Completion
234	Abadi Darbar Mian Hayat Village Mattayke	P/B	HFD	470,000	100%	100%	27-12-17
235	Dera Mooda S/O Lal, Allah Ditta S/O Bahsir Ahmad P/O Hussayke Awal	P/B	HFD	1,190,000	100%	100%	29-12-17
236	Dera Haji Amir Village Tibba Shah Behlol	P/B	HFD	546,000	100%	100%	23-11-17
237	Dera Virkan P/O Par Khusru	P/B	HFD	550,635	0%	0%	Deferred by representative of community
238	Dera Alla Ditta P/O Kot Baila	P/B	HFD	1,123,538	0%	0%	Deferred by representative of community
239	Dera Mumtaz Hussain Garwaha P/O Marth	P/B	HFD	742,001	0%	0%	Deferred by representative of community
240	Dera Loharan P/O Kot Murad	P/B	HFD	471,000	100%	100%	18-12-17
241	Dera Shabbir Hussain and Ashraf Village Kot Murad	P/B	HFD	1,355,000	100%	100%	20-12-17
242	Dera Bahoka Village Thatha Mehma	P/B	HFD	1,280,000	100%	100%	22-12-17
243	Dera Syed Shabbir Village Peer Kamal	P/B	HFD	580,000	100%	100%	28-12-17
244	Dera Zubair Bhatti Villag Chodu Ahmad Yar	P/B	HFD	504,000	100%	100%	29-12-17
245	Dera Muhammad Aslam Village Kassessay	P/B	HFD	610,131	0%	0%	Deferred by representative of community
246	Dera Mutalli Ka P/O Wijwan	P/B	HFD	899,035	0%	0%	Deferred by representative of community
247	A/A THIMKA JINNAH ABADI	GRT	GRT	693,330	100%	100%	13-12-17

**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME
IN RESPECT OF DISCOS.**

Name of Company: GEPCO				UPTO 09-08-2018			
Sr. No	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Date / Month of Completion
248	A/A JINNAH ABADI LAKHAWAL	GRT	GRT	781,107	100%	100%	30-11-17
249	A/A MALIK PUR KHURD	GRT	GRT	765,734	100%	100%	17-11-17
250	A/A VILL:MAJRA JANOobi	GRT	GRT	625,965	100%	100%	23-11-17
251	A/A BHAGOWAL ROAD MOH:PULL WALA J.P.JATTAN	GRT	GRT	958,740	100%	100%	07-12-17
252	A/A MEONWAL	GRT	GRT	600,963	100%	100%	23-11-17
253	A/A DOGA MOH: THATHI WALA AND VILLAGE SHER GARH	GRT	GRT	1,516,698	100%	100%	18-12-17
254	A/A CHODOWAL AND PIYARA	GRT	GRT	1,542,494	100%	100%	20-11-17
255	A/A KOLIAN HASHIM, BANIAN JANOOb SIDE AND DHUMA MALKA	GRT	GRT	1,343,030	100%	100%	21-11-17
256	A/A VILL: FATEH PUR, TIBBA BHUSA AND BAHOWAL	GRT	GRT	1,398,463	100%	100%	16-11-17
257	ENOWALI	NWL	NWL	912,235	100%	100%	13-10-17
258	DHADOWAL PURANA UC SARJAAL	NWL	NWL	1,100,765	100%	100%	13-10-17
259	BANAL DERA ISHAQ NUMBERDAR	NWL	NWL	500,000	100%	100%	13-10-17
260	MOHALLAH QAIM PURA AND PATWAR HALL ZAFARWAL	ZFWL	NWL	885,000	100%	100%	13-10-17
261	A/A NAWAN PIND DERA ZAFAR JOYA P/O ZAFARWAL	ZFWL	NWL	957,000	100%	100%	19-10-17
262	A/A LOTAR MASTER M.IDREEES AND M.ANWAR UC NONAR	NWL	NWL	1,120,000	100%	100%	19-10-17
263	Gulberg Colony Noshera Road Gujranwala	GRW	GRW	513,450	100%	100%	02-11-17

**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME
IN RESPECT OF DISCOS.**

Name of Company: GEPCO				UPTO 09-08-2018			
Sr. No	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Date / Month of Completion
264	Gala Fayyaz Jutt Wala GRW	GRW	GRW	704,000	100%	100%	31-03-18
265	A/A VILL: RATHORI	KHR	GRT	702,624	100%	100%	09/2017
266	A/A VILL: MALAAGAR NEAR JANAZ GAH	KHR	GRT	996,874	100%	100%	08-11-17
267	N/A VILL;KOTLA BEER KHARANA SARSALA ROAD	KHR	GRT	542,635	100%	100%	05-11-17
268	N/A MOH: KABARRI BAZAR	KHR	GRT	532,276	100%	100%	13-11-17
269	A/A VILL: CHECHIAN	KHR	GRT	522,673	100%	100%	12-01-18
270	A/A VILL: SINGLA	KHR	GRT	726,325	100%	100%	31-10-17
271	A/A VILL: KOTLA SARIA ROAD	KHR	GRT	556,474	100%	100%	31-10-17
272	A/A VILL: KAHNA KARAM KHAN	KHR	GRT	2,761,082	100%	100%	16-11-17
273	A/A KAHNA NIKKAY KHAN	KHR	GRT	509,965	100%	100%	30-11-17
274	A/A PINDI AWAN DERA YOUSAF	KHR	GRT	504,097	100%	100%	15-01-18
275	A/A VILL: SAHNA NOOR MASJID	KHR	GRT	500,337	100%	100%	15-01-18
276	A/A VILL: SAHN KALAN SADWAL ROAD	KHR	GRT	511,519	100%	100%	18-01-18
277	N/A VILL: DOGA TEHAL	KHR	GRT	500,890	100%	100%	10-11-17
278	A/A AWANA	KHR	GRT	815,056	100%	100%	07-11-17
279	A/A VILL: ROPAIRY MAGHRIB SIDE	KHR	GRT	885,122	100%	100%	31-01-18

**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME
IN RESPECT OF DISCOS.**

Name of Company: GEPCO				UPTO 09-08-2018			
Sr. No	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Date / Month of Completion
280	N/A VILL: DHODAY P/O KHARANA	KHR	GRT	3,036,082	100%	100%	28-02-18
281	N/A SIDH BHAATI ROAD	KHR	GRT	514,967	100%	100%	15-11-17
282	N/A CHAIDIAN DERA MUHAMMAD AFZAL	KHR	GRT	762,548	100%	100%	31-01-18
283	A/A VILL: SADWAL KALAN NEAR JANAZA GAH	KHR	GRT	614,555	100%	100%	05-11-17
284	A/A DERA GULAB PURA MOH: HASSAN PATHAN N/A MOH: GULAB PURA	KHR	GRT	1,023,250	100%	100%	31-12-17
285	A/A CHECHIAN MOH: KHUSHI PURA	KHR	GRT	668,978	100%	100%	26-01-18
286	A/A VILL: BAAHRAWAL THHEKERIAN GULIANA ROAD	KHR	GRT	631,180	100%	100%	31-12-17
287	A/A VILL: BAGHANWALA SHARQI A/A VILL:BAHRWAL MAIN ROAD	KHR	GRT	795,809	100%	100%	31-12-17
288	A/A KHARIAN MOH: ZAKIR ABAD	KHR	GRT	541,714	100%	100%	31-12-17
289	A/A KHARIAN MOH: ZAKIR ABAD	KHR	GRT	679,815	100%	100%	13-11-17
290	A/A VILL: DHAL KAKKA	KHR	GRT	590,884	100%	100%	21-01-18
291	N/A VILL: DHAL KAKKA	KHR	GRT	530,690	100%	100%	21-01-18
292	A/A VILL: BUDHO CHAK AND A/A VILL; HASSAM	KHR	GRT	824,371	100%	100%	31-01-18
293	A/A VILL: PALAWARRI	KHR	GRT	1,136,327	100%	100%	09-02-18
294	GOTRIALA MOH: ASHRAF ABAD	KHR	GRT	1,606,311	100%	100%	27-02-18
295	A/A GOTRIALA MOH: ZINDA PEER	KHR	GRT	795,304	100%	100%	18-01-18

**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME
IN RESPECT OF DISCOS.**

Name of Company: GEPCO				UPTO 09-08-2018			
Sr. No	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Date / Month of Completion
296	N/A CHHANI P/O GOTRIALA	KHR	GRT	557,584	100%	100%	31-12-17
297	N/A VILL: CHHANI DAKHLI GOTRIALA NR. SAMRALA GUJRRAN	KHR	GRT	520,050	100%	100%	31-01-18
298	A/A VILL: CHOWK PAKISTAN GOTRIALA	KHR	GRT	831,071	100%	100%	25-01-18
299	A/A Village Artali Dhillowan	S/Abad	SKP	477,000	100%	100%	17-11-17
300	A. Abadi Tayyab Nagar Village Keelay	S/Abad	SKP	396,000	100%	100%	22-11-17
301	Dera Muhammad Anwar Arrian P/O Ajnianwala	S/Abad	SKP	339,000	100%	100%	16-11-17
302	A/A Near Hayat Filling Station Ajnianwala	S/Abad	SKP	1,822,000	100%	100%	18-12-17
303	Dera Abadi Haji Aslam P/O Artali Dhillowan	S/Abad	SKP	640,000	100%	100%	30-11-17
304	Abadi Virkan Sohal Kalan	S/Abad	SKP	541,000	100%	100%	22-11-17
305	Chak Sohal Basti Eassian Bashmola Sohal Kalan	S/Abad	SKP	632,000	100%	100%	15-11-17
306	Dera Sadiq Abad P/O Rattian Arrain	NNK	NNK	536,000	100%	100%	30-11-17
307	A/A at Road P/O Marh Baloochan	NNK	NNK	609,000	100%	100%	27-12-17
308	DERA MALLAH WALA P/O KOT JAN MUHAMMAD	HFD	HFD	517,500	100%	100%	22-11-17
309	ABADI ADDA CHAK KHARAL P/O CHAK KHARAL	HFD	HFD	538,000	100%	100%	06-12-17
310	NEW ABADI NEAR HUSSAIN PURA HAFIZABAD	HFD	HFD	533,000	100%	100%	11-11-17
311	DERA TARARRAN P/O BERI WALA	HFD	HFD	509,000	100%	100%	16-11-17

**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME
IN RESPECT OF DISCOS.**

Name of Company: GEPCO				UPTO 09-08-2018			
Sr. No	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Date / Month of Completion
312	DERA DINDARAN P/O SEERAY TARAR	HFD	HFD	571,000	100%	100%	15-11-17
313	DERA IRSHAD NUMBERDAR P/O BELEKEY	HFD	HFD	524,000	100%	100%	17-11-17
314	NEW ABADI PHEROKEY P/O PHEROKEY	HFD	HFD	734,000	100%	100%	15-11-17
315	DERA YASEEN P/O CHAK AWAN	HFD	HFD	557,000	100%	100%	09-11-17
316	DERA GHAZI WALA P/O PIR KOT	HFD	HFD	513,000	100%	100%	30-11-17
317	DERA HUNJRAWAN (M.NAWAZ S/O KHUSHI MUHAMMAD) P/O RAM TARAR NEAR RASOOL PUR TARAR	HFD	HFD	558,500	100%	100%	07-11-17
318	Dera Yaqoob Near Village Sagar	HFD	HFD	527,000	100%	100%	16-01-18
319	Dera Ghanian P/O Village Ghania	HFD	HFD	572,000	100%	100%	15-01-18
320	Nai Abadi Kolo Tarar Road Hafizabad	HFD	HFD	692,000	100%	100%	16-01-18
321	Nai Abadi Bagh Road Hafizabad	HFD	HFD	640,000	100%	100%	15-01-18

**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME
IN RESPECT OF DISCOS.**

Name of Company: GEPCO				UPTO 09-08-2018			
Sr. No	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Date / Month of Completion

PHASE-II							
1	Moh. Imran Park Near Murgji Khana GRW	GRW	GRW	716,000	100%	100%	23-02-18
2	ABADI SAIN MASTAN WALI KHALI	GRW	GRW	1,545,000	100%	100%	21-01-18
3	NEW ABADI CH. MUMTAZ WALI KHALI	GRW	GRW	749,000	100%	100%	31-01-18
4	Darbar Sufi Faiz Rasool Moh. Sadiq abad P/O Madho Khalil	GRW	GRW	538,942	100%	100%	31-01-18
5	Dera Haweli Wala Nawan kot Bhiroki	GRW	NVK	395,000	100%	100%	14-02-18
6	Dera Ch. Farooq Kotli Mansoo	GRW	NVK	544,000	100%	100%	26-03-18
7	Dera Muhammad Riaz Sewia Nathu Sawia	GRW	NVK	627,000	100%	100%	05-03-18
8	Dera Baba Janaywala Bohra Kalan	GRW	NVK	425,000	100%	100%	14-03-18
9	Dera Garyyan wala Garmulla Virkan	GRW	NVK	666,000	100%	100%	09-03-18
10	Dera Doulat Pur Toor	GRW	NVK	678,000	100%	100%	08-03-18
11	Dera Changran Nindo Sara	GRW	NVK	517,000	100%	100%	13-02-18
12	Chah Nawan khu Nathu Sewia	GRW	NVK	474,000	100%	100%	26-02-18
13	Dera jat Kot Fazla	GRW	NVK	712,000	100%	100%	09-02-18
14	Dera Rana Javed P/O jhattan wali Sharqi	GRW	NVK	469,000	100%	100%	16-03-18
15	Dera Nazar Muhammad Awan Kot Fazla	GRW	NVK	513,000	100%	100%	19-02-18
16	Dera Pull Wala Qila Kassran	GRW	NVK	637,000	100%	100%	27-02-18
17	Dera Haji Akbar Ali Virak Jattowala	GRW	NVK	374,000	100%	100%	31-01-18
18	Dera Malikan Mustafa Abad	GRW	NVK	584,000	100%	100%	31-01-18
19	Dera Saichan P/O Thatha Manik	GRW	NVK	760,000	100%	100%	26-01-18
20	Dera Muhammad Boota Karyal Kalan	GRW	NVK	620,000	100%	100%	09-02-18
21	Dera Shah Noor P/O Nadala	GRW	NVK	552,000	100%	100%	15-03-18

**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME
IN RESPECT OF DISCOS.**

Name of Company: GEPCO				UPTO 09-08-2018			
Sr. No	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Date / Month of Completion
22	Dera Haji Riasat Bhatti Kot Fazla	GRW	NVK	528,000	100%	100%	20-02-18
23	Dera Malik Latif Qila Mustafa Abad	GRW	NVK	417,000	100%	100%	31-01-18
24	Dera Riasat Ali Mangoki Vurkan	GRW	NVK	398,000	100%	100%	31-01-18
25	Mohallah Chohan Street Ali Pur Chatha GRW	WZD	GRW	614,000	100%	100%	22-01-18
26	DERA HASHIM NEAR SONARIAN WALA P/O BHAROKHE CHEEMA	WZD	GRW	537,777	100%	100%	19-01-18
27	Moh. Katra Mai Nai Abadi Hari Pur Road Wazirabad	WZD	GRW	979,399	100%	100%	08-02-18
28	Chah Kathianwala Verokey Road WZD	WZD	GRW	928,022	100%	100%	28-02-18
29	Moh. Faizan-e Mustafa Near Shaif Khalil Memorial School	WZD	GRW	682,000	100%	100%	13-03-18
30	Azafi Abadi Dera Din Muhammad P/O Village Din Muhammad	WZD	GRW	637,000	100%	100%	15-01-18
31	Village Kot Bagga	WZD	GRW	728,235	100%	100%	31-01-18
32	Mehmood Abadi Near Nehr Pull P/O Ali Pur Chatha	WZD	GRW	538,724	100%	100%	24-01-18
33	Moh. Mehboob Pura Ali Pur Chatha	WZD	GRW	440,637	100%	100%	16-01-18
34	Moh. Mehboob Pura Dera Sajid Ali Pur Chatha	WZD	GRW	520,136	100%	100%	16-01-18
35	Dera Muhammad Khan Nai Abadi P/O Manchar Chatha	WZD	GRW	524,000	100%	100%	26-01-18
36	DERA FAIZ AHMAD CHATHA P/O SOIANWALA	HFD	HFD	577,000	100%	100%	28-02-18
37	Dera Sagar P/O Sagar Kalan	HFD	HFD	573,000	100%	100%	28-02-18
38	VILAGE WADALA SINDHOWAN DERA JUMA KHAN DASKA	DSK	SKT	689,541	100%	100%	31-03-18
39	DERA JATTAN KARRIANWALA	GRT	GRT	1,479,375	100%	100%	31-03-18
40	MALO KHOKHER MASHRIQ SIDE	GRT	GRT	573,455	100%	100%	31-03-18
41	A/A VILLAGE SARAI DING	GRT	GRT	850,472	100%	100%	31-03-18
42	A/A VILLAGE DHARIWAL	GRT	GRT	619,361	100%	100%	31-03-18

**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME
IN RESPECT OF DISCOS.**

Name of Company: GEPCO				UPTO 09-08-2018			
Sr. No	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Date / Month of Completion
43	Abadi Sundrana P/O Thatha Langer	HFD	JPB	570,000	100%	100%	30-06-18
44	Dera Noor Muhammad P/O Ghari Wahab	HFD	JPB	546,000	100%	100%	30-06-18
45	Dera Chadran (Rehmat Ali S/O Raja Chaddar) P/O Kot Nakka	HFD	JPB	598,000	100%	100%	30-06-18
46	Dera Lakkan P/O Sharbaga	HFD	JPB	515,000	100%	100%	31-05-18
47	Dera Sultan Mehmood Khokhar, Dera Mathela Khokher P/O Thathi Behlol Pur	HFD	JPB	510,000	100%	100%	31-05-18
48	Abadi Bhutto Khan S/O Malik Ameer Muhammad P/O Jogi Jamke	HFD	JPB	505,000	100%	100%	31-07-18
49	Dera Maqsood Ahmad P/O Thatha Mona Salabit	HFD	JPB	664,000	100%	100%	30-06-18
50	Dera Arshed Ali S/O Muhammad Ibrahim Dhillon P/O Naborara	HFD	JPB	509,000	100%	100%	31-05-18
51	Dera Mian Khan S/O Mohra Bhatti P/O Kot Nakka	HFD	JPB	958,000	100%	100%	31-07-18
52	Dera Shan Muhammad Sandhu P/O Dohatta Azmat	HFD	JPB	782,000	100%	100%	30-04-18
53	Dera Sohna Bhatti P/O Kot Muhabat.	HFD	JPB	823,000	100%	100%	30-06-18
54	Dera Raje Ka P/O Hardu Ratta	HFD	JPB	578,000	100%	100%	30-06-18
55	Dera Muhammad Ashraf (Dera Golaka) P/O Kot Muhabat.	HFD	JPB	697,000	100%	100%	31-05-18
56	Dera Jat Zulfiqar P/O Bhoon Ratta	HFD	JPB	576,000	100%	100%	18-04-18
57	Dera Chochkan Da P/O Ghurat	HFD	JPB	516,000	100%	100%	30-06-18
58	Abadi Kashmirian Allah Rakha P/O Kot Nakka	HFD	JPB	859,000	60%	50%	
59	Dera Ghulam Muhammad P/O Narowal	HFD	JPB	545,000	100%	100%	17-04-18
60	Dera Jat Muhammad Boota P/O Dohatta Azmat	HFD	JPB	640,000	100%	100%	31-03-18
61	Dera Modae Ka Khokher P/O Narowal.	HFD	JPB	695,000	100%	100%	16-04-18

**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME
IN RESPECT OF DISCOS.**

Name of Company: GEPCO				UPTO 09-08-2018			
Sr. No	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Date / Month of Completion
62	Dera Ghulam Rasool, Dera Ashiq Hussain P/O Thatha Kanjwan	HFD	JPB	533,000	100%	100%	31-03-18
63	Dera Jat Ashfaq Ali, Dera Nazir S/O Sardar P/O Thatha Kanjwan	HFD	JPB	979,000	100%	100%	31-03-18
64	Dera Jat Muhammad Ashraf S/O Nazir, Dera Sada Hussain P/O Thatha Kanjwan	HFD	JPB	768,000	100%	100%	31-03-18
65	Dera Muhammad Iqbal S/O Mushtaq Sargana P/O Sharbaga	HFD	JPB	1,331,000	100%	100%	31-05-18
66	Dera Jat Verbo P/O Tun pur	HFD	JPB	1,416,000	100%	100%	31-05-18
67	Shifting of HT/LT line Moh. Ikram Town to Butt Colony over the houses GRW	GRW	GRW	2,046,000	60%	50%	
68	Abadi Mehr Habib Ullah Noshera Road Gujranwala	GRW	GRW	648,000	60%	50%	
69	Nai Abadi Sawan Pura Pull P/O Sawan Pura	HFD	HFD	508,000	100%	100%	30-06-18
70	Dera Rawan P/O Behak Ahmad Yar	HFD	HFD	513,000	100%	100%	30-06-18
71	Dera Nasrullah Bhatti P/O Channi Mitha	HFD	HFD	420,000	60%	50%	
72	Azafi Abadi Mallahy Chak New	SKT	SKT	1,009,000	60%	50%	
73	Near Graveyard Dalowali	SKT	SKT	114,923	0%	0%	
74	A/A Kot Bagerian	SKT	SKT	83,503	0%	0%	
75	Moh. Adil Wala Dalowali	SKT	SKT	152,574	0%	0%	
76	A/A Saho Chak Near Telephone Exchage	SKT	SKT	586,176	0%	0%	
77	A/A Chak Mandhar	SKT	SKT	1,139,068	0%	0%	
78	Mohal Pakhar Pur Gunna Kalan	SKT	SKT	538,000	0%	0%	
79	N/A Shah Pur Bajwat	SKT	SKT	500,000	0%	0%	
80	Mai Malani Dera Head Marala	SKT	SKT	500,000	0%	0%	
81	A/A Uggo Manda U/C Bua	SKG	NWL	396,500	0%	0%	
82	A/A Mengra U/C Ghona	SKG	NWL	632,000	0%	0%	
83	A/A Chak Amroo U/C Chak Amroo	SKG	NWL	598,000	100%	100%	30-06-18

**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME
IN RESPECT OF DISCOS.**

Name of Company: GEPCO				UPTO 09-08-2018			
Sr. No	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Date / Month of Completion
84	Shifting of HT Line and Transformer Fateh Pur Khurd	SKG	NWL	309,700	0%	0%	
85	A/A Fadoo Chak Dera U/C Phagwari	SKG	NWL	60,000	0%	0%	
86	A/A Nangle Minhasan U/C Bara Manga	SKG	NWL	573,000	0%	0%	
87	HT Line Shifting Nangal	SKG	NWL	890,000	0%	0%	
88	Shifting of HT Line A/A lallu Chak Chotta U/C Phagwari	SKG	NWL	276,000	0%	0%	
89	A/A Lallu Chak Chota U/C Phagwari	SKG	NWL	302,000	0%	0%	
90	A/A Kookar U/C Kot Naina	SKG	NWL	488,000	0%	0%	
91	A/A Bhagrian U/C Masroor	SKG	NWL	538,000	100%	100%	31-05-18
92	A/A Bhoj Pur Banyal U/C Phagwari	SKG	NWL	518,000	0%	0%	
93	A/A Khannna Patan Darbar U/C Bara Managa	SKG	NWL	366,000	0%	0%	
94	A/A Gumtala U/C Gumtala	SKG	NWL	400,529	100%	100%	31-05-18
95	Shifting of LT Line Bua	SKG	NWL	205,200	0%	0%	
96	Shifting of HT Line Majra U/c Gumtala	SKG	NWL	389,500	0%	0%	
97	Jhon Maan Singh U/c Kot Naina	SKG	NWL	1,057,000	100%	100%	30-06-18
98	A/A Chakwal Lalotra U/C Baran	SKG	NWL	697,000	100%	100%	30-06-18
99	A/A Fatu Chak U/C Phugwari	SKG	NWL	665,000	0%	0%	
100	A/A Morli U/C Baran	SKG	NWL	548,000	0%	0%	
101	Shifting of HT Line and Transformer of Chak Jemal U/C Amroo	SKG	NWL	226,000	0%	0%	
102	Nai Abadi Antowali Phatik U/C Khanowal	SKG	NWL	109,000	100%	100%	31-05-18
103	A/A Bhatti Afghana	SKG	NWL	631,000	0%	0%	
104	A/A Moh: Peoples colony SKG	SKG	NWL	102,000	100%	100%	31-05-18
105	Shifting of T/Former Haryal U/C Bara Manga	SKG	NWL	142,000	0%	0%	

**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME
IN RESPECT OF DISCOS.**

Name of Company: GEPCO				UPTO 09-08-2018			
Sr. No	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Date / Month of Completion
106	A/A Maan Pur Nr: bustan station U/C Gorrala	SKG	NWL	613,000	0%	0%	
107	Moh: Din pur Khurd Ward No. 10	SKG	NWL	1,158,000	0%	0%	
108	A/a Din Pur Kalan Ward No.12	SKG	NWL	496,000	100%	100%	30-04-18
109	Landra U/C Dhudhu Chak	SKG	NWL	538,000	0%	0%	
110	A/A Bhagwan Pur U/C Sujawal (Shifting)	SKG	NWL	225,142	100%	100%	30-04-18
111	A/A Sogian U/C Kot Nainan	SKG	NWL	546,090	0%	0%	
112	A/A nathu KotU/C Kulia (Shifting)	SKG	NWL	96,000	100%	100%	30-06-18
113	KasrajU/C Khanowal	SKG	NWL	723,138	100%	100%	30-05-18
114	A/A Natay Wali U/C Gorala	SKG	NWL	405,164	0%	0%	
115	Bajar 100 KVA Site (Shifting)	SKG	NWL	60,443	100%	100%	31-07-18
116	Pandori Fazal U/C Phalwari (Shifting)	SKG	NWL	477,903	0%	0%	
117	A/A Pagala More part-II U/C Kanowal	SKG	NWL	786,332	0%	0%	
118	A/A Antowali Dera Alam U/C Khanowal	SKG	NWL	1,053,115	0%	0%	
119	Village Mehlu U/C Challa	SKG	NWL	687,497	0%	0%	
120	A/A Kalu Khera U/C Bara Manga	SKG	NWL	804,929	0%	0%	
121	Village Mengri U/C Mengri	SKG	NWL	770,144	0%	0%	
122	Chumian Kalan U/C Baran	SKG	NWL	1,044,207	0%	0%	
123	Lakhnour U/C Baran	SKG	NWL	61,266	100%	100%	31-07-18
124	Kohlian (Shifting)	SKG	NWL	294,668	0%	0%	
125	Challa (Shifting)	SKG	NWL	980,730	0%	0%	
126	Shah pur Jhanjoora (Shifting)	SKG	NWL	365,562	0%	0%	
127	A/A Jhanjoora (Shifting)	SKG	NWL	389,167	0%	0%	
128	A/A Salotra (Shifting)	SKG	NWL	351,720	0%	0%	
129	Village Chooka UC Masroor	SKG	NWL	94,443	0%	0%	
130	Moh. Araian Club Ghar SKG	SKG	NWL	846,642	0%	0%	
131	A/A Tajawal UC Melu Selo	SKG	NWL	701,294	0%	0%	

**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME
IN RESPECT OF DISCOS.**

Name of Company: GEPCO				UPTO 09-08-2018			
Sr. No	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Date / Month of Completion
132	Moh. Naqshe Lasani Ward No. 9 SKG	SKG	NWL	1,847,523	0%	0%	
133	A/A Chak Querashian Zanbura UC Phajwari	SKG	NWL	651,643	0%	0%	
134	Moh. Babar Ali A/A Loankh Char	SKG	NWL	469,219	0%	0%	
135	A/A Mangri UC Ikhlas Pur	SKG	NWL	461,051	0%	0%	
136	A/A Afzal Pura UC Khanowal	SKG	NWL	566,165	0%	0%	
137	Village Antowali UC Khanwali	SKG	NWL	1,079,014	0%	0%	
138	A/A Mardowal Moh. Ch Liaqat	SKG	NWL	1,462,301	0%	0%	
139	Village Baddokey Cheema	SMB	SKT	680,000	0%	0%	
140	MOH. ABBAS MALHI WALA AWAMI ROAD DASKA	DSK	SKT	660,000	0%	0%	
141	Moh. Ali Park Gali No. 66 Muhammad Ali Butt GRW	GRW	GRW	2,353,883	0%	0%	
142	Moh. Ali Park Gali No. 10 Raza-E-Mustafa Fareed Town GRW	GRW	GRW	2,992,272	0%	0%	
143	Dera Shahbaz Goraya P/O Harchoke	NVK	GRW	374,000	0%	0%	
144	Dera Virkan Abadi Hakeem Wali P/O Dhair Virkan	NVK	GRW	449,000	0%	0%	
145	Dera Zulqurnain P/O Jogiwala	NVK	GRW	227,300	100%	100%	30-06-18
146	DERA ABDUL KHALIQ P/O NOKRIAN	NVK	GRW	574,000	100%	100%	30-06-18
147	DERA JAT HAJI NAWAZ MANJ WALI	NVK	GRW	404,000	0%	0%	
148	DERA CHADRAN P/O URGEN	NVK	GRW	398,400	0%	0%	
149	KAMBOO COLONY N/VIRKAN	NVK	GRW	832,000	0%	0%	
150	MADRASA DARUL-ISLAM KOT LADHA	NVK	GRW	223,000	100%	100%	31-04-18
151	MOH: ISLAM PURA N/VIRKAN	NVK	GRW	781,300	0%	0%	
152	ABADI DERA BIRWALA P/O SHAMSA TADA	NVK	GRW	897,000	100%	100%	30-06-18
153	CHAK PAKHAR	NVK	GRW	519,000	0%	0%	
154	DERA TIBBIWALA MANGOKI	NVK	GRW	697,000	0%	0%	

**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME
IN RESPECT OF DISCOS.**

Name of Company: GEPCO				UPTO 09-08-2018			
Sr. No	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Date / Month of Completion
155	DERA LAHORIAN KARYAL KALAN	NVK	GRW	445,000	0%	0%	
156	DERA BATHAN N/VIRKAN	NVK	GRW	307,000	0%	0%	
157	DERA HANJRAN CHALIANWALA	NVK	GRW	524,000	0%	0%	
158	DERA IJAZ HANJRAN N/VIRKAN	NVK	GRW	540,000	0%	0%	
159	DERA QOWL DIN GUJJAR KARYAL KALAN	NVK	GRW	418,000	0%	0%	
160	DERA GUJJRAN P/O BHADDAR	NVK	GRW	667,000	0%	0%	
161	Nai Abadi Chak Kharal P/O Chak Kharal	HFD	HFD	541,000	0%	0%	
162	NAI ABADI BISMILLAH NAGAR P/O CHAJOKI	KMK	GRW	836,000	0%	0%	
163	DERA MEHAR KHAN P/O DARGA PUR	KMK	GRW	434,000	0%	0%	
164	A/A Rasianwala UC Rasianwala	SKG	GRW	1,079,000	100%	100%	30-06-18
165	Nai Abad Moh. Awan Nagar P/O Saeed Nagar	WZD	GRW	689,000	0%	0%	
166	Nai Abadi Rana Pur P/O Rasool Nagar	WZD	GRW	434,000	100%	100%	30-06-2018
167	Adda Nai Abadi Rukh Kalan	WZD	GRW	294,000	100%	100%	30-06-2018
168	A/A Kotli Syedan UC Darapur	JEHLAM	JEHLAM	510,000	0%	0%	Unsanctioned estimates received from IESCO and now F/Reports under preparation
169	Rouchi Wala UC Darapur	JEHLAM	JEHLAM	750,000	0%	0%	-do-
170	A/A Dara Pur Dera Sajad UC Darapur	JEHLAM	JEHLAM	600,000	0%	0%	-do-
171	A/A Dara Pur Dera Soni UC Darapur	JEHLAM	JEHLAM	1,060,000	0%	0%	-do-
172	A/A Dara pur Dera Qadder Dad UC Darapur	JEHLAM	JEHLAM	1,130,000	0%	0%	-do-
173	A/A Dara pur Dera Sufi Akhtar UC Darapur	JEHLAM	JEHLAM	1,000,000	0%	0%	-do-
174	A/A Darapur Dera Tanwer UC Darapur	JEHLAM	JEHLAM	1,150,000	0%	0%	-do-

**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME
IN RESPECT OF DISCOS.**

Name of Company: GEPCO				UPTO 09-08-2018			
Sr. No	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Date / Month of Completion
175	A/A Darapur Dera Mirza Iqbal UC Darapur	JEHLAM	JEHLAM	1,200,000	0%	0%	-do-
176	A/A Kotli Syedan UC Darapur	JEHLAM	JEHLAM	1,100,000	0%	0%	-do-
177	Dera Mohtarama Rahila Mehdi UC Darapur	JEHLAM	JEHLAM	700,000	0%	0%	-do-
178	A/A Dararpur Dera Qazafi Hussain UC Dararpur	JEHLAM	JEHLAM	970,000	0%	0%	-do-
179	Rakh Noor Pur UC Nakka	JEHLAM	JEHLAM	2,460,000	0%	0%	-do-
180	A/A Jhamerga Near Pully UC Nakka	JEHLAM	JEHLAM	500,000	0%	0%	-do-
181	Dhoke Baba Makhan Jhamerga UC Nakka	JEHLAM	JEHLAM	1,100,000	0%	0%	-do-
182	Derajat Chakri Rajgann UC Nakka	JEHLAM	JEHLAM	650,000	0%	0%	-do-
183	A/A Jamarghal UC Nakka	JEHLAM	JEHLAM	1,200,000	0%	0%	-do-
184	Dera Aftab P/O Village Rana	KMK	GRW	412,000	0%	0%	
185	Dera Gondlanwala P/O Khan Pur	HFD	HFD	503,000	0%	0%	
186	Nai Abadi Goraywala Kholowala	GRW	GRW	676,000	0%	0%	
187	Hussain High School to Khan CNG Ali Pur Chatha	GRW	GRW	307,409	0%	0%	
The end							